NC/QC/YPD/2018-19/NR-C1 Date: 11-02-2019

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Construction of Shelter and Power Connection for Shredder in Behind Gudanjaneya temple.}
Ref.: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Narsimhappa, Bangalore.

PHYSICAL TESTS ON CEMENT

Brand : ZUARI
Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**162 min**	Shall not be less than 30 min
2	Final setting time	**287 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**2.29 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.04 mm**	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	**28.94 N/Sq mm**	Shall not be less than 27 N/Sqmm

KIRAN. R
M.E, (Civil-Engg)

Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2018-19/NR-PCC1 Date: 11-02-2019

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.
{Project*: Construction of Shelter and Power Connection for Shredder in Behind Gudanjaneya temple.}
Ref.: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Narsimhappa, Bangalore.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	**100.00**	85-100	90 – 100
20mm	**61.95**	0 -20	30- 70
10mm	**34.80**	0 -5	10- 35
4.75mm	**3.60**	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	**97.45**	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	**81.20**	60-95	75-100	85-100	
01.18	**64.50**	30-70	55-90	75-100	
600.mic	**41.75**	15-34	35-59	60-79	
300.mic	**16.25**	5-20	8-30	12-40	
150.mic	**6.85**	0-10	0-10	0-10	

Newzen Consultants Bangalore

KIRAN. R
M.E, (Civil-Engg)

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2018-19/NR-C2

Date: 15-02-2019

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Construction of Shelter and Power Connection for Shredder in Behind Gudanjaneya temple.}
Ref.: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Narsimhappa, Bangalore.

PHYSICAL TESTS ON CEMENT

Brand : ZUARI
Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**174 min**	Shall not be less than 30 min
2	Final setting time	**266 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**2.19 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**2.24 mm**	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	**28.74 N/Sq mm**	Shall not be less than 27 N/Sqmm

Page No. 1/1,

KIRAN. R
M.E, (Civil-Engg)

NC/QC/YPD/2018-19/NR--FA1

Date: 15-02-2019

1. TESTING OF FINE AGGREGATES :

Sub: Testing of Fine Aggregates.
{Project*: Construction of Shelter and Power Connection for Shredder in Behind Gudanjaneya temple.}
Ref.: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Narsimhappa, Bangalore.

TABLE - 1.1 : SIEVE ANALYSIS :

IS Sieve Size,mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -II	
04.75	**99.05**	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	**82.35**	60-95	75-100	85-100	
01.18	**64.10**	30-70	55-90	75-100	
600. mic	**57.45**	15.34	35-59	60-79	
300.mic	**20.05**	5-20	8-30	12-40	
150.mic	**7.90**	0-10	0-10	0-10	

TABLE 1.2 ;

Sl No	Test Conducted	Sample	Results	**Requirements** as Per IS. Specification IS :383-1970 (Reaffirmed 2002)
1	Bulking of Sand	001	**17.57 %**	-----
2	Silt Content	----	**0.59 %**	Not more than 8%
3	Specific Gravity	----	**2.61**	-------

KIRAN. R
M.E, (Civil-Engg)

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2018-19/NR-CA1 Date: 24-01-2019

1. TESTING OF COARSE AGGREGATES (20 mm):

Sub: Testing of Construction Materials.

{Project*: Construction of Shelter and Power Connection for Shredder in Behind Gudanjaneya temple.}

Ref.: Material testing/QC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Narsimhappa, Bangalore.

Table - 1.1 : SIEVE ANALYSIS :

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2002) % Passing	
	20 mm Sample	Single size	Graded
40 mm	**100.00**	100.00	100.00
20 mm	**98.70**	85-100	90 - 100
10 mm	**46.15**	0 - 20	25 - 55
4.75 mm	**3.45**	0 - 5	0 - 10

TABLE 1. 2 :

SL No	Test conducted	Results	Requirements as per IS:383-1970 & Tests Conforms to IS 2386(Part I to IV) – 1963 (Reaffirmed on 2002)
1.	Flakiness Index	**23.61 %**	Not to exceed 25 %
2.	Crushing value	**25.38 %**	Not to exceed 45 % for concrete other than for wearing surfaces and 30% for concrete for wearing surfaces

Newzen Consultants Bangalore

KIRAN. R
M.E, (Civil-Engg)

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2018-19/NR-SSM1

Date: 24-01-2019

1. TESTING OF STONE SAMPLE :

Sub: Testing of Size stone.
{Project*: Construction of Shelter and Power Connection for Shredder in Behind Gudanjaneya temple.}
Ref.: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Narsimhappa, Bangalore.
Technical Reference: IS 1121(Part 1) -1974 (R.A on 1998)

Table 1.1 :

SL No	Details of Tests	Observed Value	Normal Values
01	Compressive Strength	**1364.00** Kg/ Sqcm	Not less than 1000.00 Kg/Sqcm
02	Water absorption,%	**0.39 %**	Not more than 2.0 %

KIRAN. R
M.E, (Civil-Engg)

Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2018-19/NR-S1 **Date: 24-01-2019**

1. TEST REPORT ON REINFORCEMENT STEEL:

Sub: Testing of Reinforcement Steel of diameter 10 and 12 mm **TMT Steel.**
{Project*: Construction of Shelter and Power Connection for Shredder in Behind Gudanjaneya temple.}
Ref.: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Narsimhappa, Bangalore.

AE

TABLE – 1

SL No	Details	For 10 mm		For 12 mm	
		Test Results	Min Req. as per IS 1786-2008	**Test Results**	Min Req. as per IS 1786-2008
01	Observed diameter of bar	**10.0 mm**	10.0 mm	**12.0 mm**	12.0 mm
02	Observed Wt/m Length **Kg/m**	**0.615**	0.567	**0.892**	0.834
03	Proof stress/Yield stress, fy , **N/mm^2**	**528.0**	500.0	**536.0**	500.0
04	Bend/ Re bend Test	**Ok**	---	**Ok**	---
05	Percentage of Elongation, %	**22.40**	12.00	**21.60**	12.00
06	Ultimate Tensile Strength **N/mm^2**	**624.0**	545.0	**637.0**	545.0

Newzen Consultants Bangalore

Page No. 1/1,

KIRAN. R
M.E, (Civil-Engg)

NC/QC/YPD/2018-19/NR-CB1 Date: 06-02-2019

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Construction of Shelter and Power Connection for Shredder in Behind Gudanjaneya temple.}
Ref.: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Narsimhappa, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	30-01-19	06-02-19	08	22500	385	17.11	**17.11**
	002	''	"	''	"	370	16.44	
	003	''	"	''	"	400	17.78	

Newzen Consultants Bangalore

KIRAN. R
M.E, (Civil-Engg)

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YPD/2018-19/NR-CB1A

Date: 27-02-2019

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Construction of Shelter and Power Connection for Shredder in Behind Gudanjaneya temple.}
Ref.: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Narsimhappa, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	30-01-19	27-02-19	28	22500	510	22.67	**22.59**
	002	‘’	“	‘’	“	500	22.22	
	003	‘’	“	‘’	“	515	22.89	

Newzen Consultants Bangalore

KIRAN. R
M.E, (Civil-Engg)

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com